

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	153									
2	NLG	18	406									
3	MDK	85	383									
4	RR(S)	38	237		2		2		2			
5	RR(N)	77	398									
6	RR(E)	38	347									
7	Hyd	169	966		3		3		3			
	Total	473	2890	0	5	0	5	0	5	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	104	894									
2	NLG	150	728		4		4		4			
3	MDK	94	826									
4	RR(S)	31	289									
5	RR(N)	8	49									
6	RR(E)	18	79									
	Total	405	2865	0	4	0	4	0	4	0	0	
	Grand Total	878	5755	0	9	0	9	0	9	0	0	

TSSPDCL - LMRC / Corporate office

Date: 26.01.2017

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	SLBC	Kothapally	11KV	Nalgonda	14.00	16.15	02.15	E/L	11 KV Jumper Cut at Kothapally	-
2		Julur	Peddagudem	11KV	Bhongir	07.45	11.45	04.00	E/L	11KV Insulator failed &DTR Failure	-
3		Bibinagar	Gudur	11KV	Bhongir	02.00	06.00	04.00	E/L	11KV Line snapped at Near College	-
4		Sh.Gowraram	Gurajala	11KV	Suryapet	08.00	10.30	02.30	E/L	DTR AB Switch Problem at Ramagiri SS-19	-
1	RR S	Champapet	Anjireddy	11KV	CPT	14.35	15.37	01.02	OL	11KV line snapped at Anjireddy Colony	-
2		CBIIT	Gandipet	11KV	RJNR	15.29	18.35	03.06	OL	11KV line twisted at gandipet katta due to kite sticks fallen on 11KV line	-
1	HYD N	N.I.M.S	H.S.B.C	11KV	X	04.40	06.02	01.22	EL	Cable damaged at Taj Krishna	Arranged B/F on 11KV Rainbow fdr
1	HYD S	Malakpet	Bibi Ka Aalwa	11KV	VIII	01.50	04.04	02.14	OL-Rph	Cable damaged by Metro Works	Arranged B/F on 11KV Farath Nagar feeder
2		Malakpet	Azampura	11KV	VIII	03.50	05.43	01.53	EL	DTR fault at Azampura	-----