

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	82	407		1		1		1			
6	RR(E)	38	360									
7	Hyd	186	1014	1	2	1	2	1	2			
	Total	504	2929	1	3	1	3	1	3	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969		1		1		1			
2	NLG	150	948		2		2		2			
3	MDK	87	828									
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	Total	404	3220	0	3	0	3	0	3	0	0	
	Grand Total	908	6149	1	6	1	6	1	6	0	0	

TSSPDCL - LMRC / Corporate office

Date: 02.03.18

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Kothamolgara	Karvena	11KV	Jadcherla	08.50	11.05	02.15		Single Phase DTR failed near Soula Tanda	No
1	NLG	Cheedella	G.M Puram	11KV	Suryapet	6:30	7:48	1:18	E/L	Insulator failed	No
2		Koppole K	Koppole K	11KV	Nalgonda	10.25	12.45	02.20	E/L	Jumper cut	No
1	RR N	Suraram	Rajavi Gandhinagar	11KV	Jeedimetla	15:45	17:00	1:15	EL/OL	Jumper cut	No
1	HYD N	Srinagar Colony	Kamma Sangam	11KV	Jublee Hills	15.20	17.16	01.56	EL,OL-Rph	HT Jumper cut at A.N.R Apts	No
1	HYD S	Miralam	Madina Masjid	11KV	Charminar	19.15	22.10	02.55	EL,OL-Rph	Cable fault at Madina Masjid	Arranged B/F on 11KV Hasan Nagar feeder

TSSPDCL - LMRC / Corporate office

Date: 02.03.18

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	HYD N	132KV Erragadda	Hyd. Industries	33KV	Allwyn	13.48	16.47	02.59	EL	Idle feeder charged stood OK after replacing Cable end kit at Rythu Bazar	Hyd. Industries	At 13:52 hrs. Loads transferred onto 132KV Balkampet SS via 33KV Allwyn feeder