

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	52	153									
2	NLG	12	397									
3	MDK	82	350									
4	RR(S)	40	201		1		1		1			
5	RR(N)	74	389		1		1		1			
6	RR(E)	41	331									
7	Hyd	161	964		1		1		1			
	Total	462	2785	0	3	0	3	0	3	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	81	891	1		1		1				
2	NLG	109	738		7		7		7			
3	MDK	81	690	1	1	1	1	1	1			
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	15	79									
	Total	325	2784	2	8	2	8	2	8	0	0	
	Grand Total	787	5569	2	11	2	11	2	11	0	0	

TSSPDCL - LMRC / Corporate office

Date: 17.09.2016

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Kothur	Vinayaka	33KV	Jadcherla	03.35	07.30	03.55		Y Phase Pad Clamp & Y Phase Lighting arrester Damaged at Jansan & Jansan company	Vinayaka	-
1	MDK	Kowdipally	ch.Ghanpur	33KV	Medak	05.40	08.25	02.45		B/D Due to Jumper cut at Rangampet Vg	ch.Ghanpur	-

TSSPDCL - LMRC / Corporate office

Date: 17.09.2016

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Amararam	Yathavakilla	33KV	Huzurnagar	00.00	02.00	02.00	E/L	11 KV Line Snapped at Yathavakilla	-
2		Thogarrai	Kapugallu	33KV	Huzurnagar	01.40	05.40	04.00	E/L	11Kv Insulator failure at Kapugallu Village	-
3		Thogarrai	Ganaparam	33KV	Huzurnagar	11.00	13.40	02.40	EL/OL	11Kv Jumper cut at Ganaparam Village	-
4		Gondriyala	Chimiriya	33KV	Huzurnagar	03.00	07.00	04.00	E/L	11 KV Line Snapped at Chimiriya	-
5		Kudakuda	Kudakuda Agl	33KV	Suryapet	11.00	12.30	01.30	E/L	11Kv Insulator failed	-
6		Pullemla	Pullemla AGL	33KV	Nalgonda	05.30	07.30	02.00	E/L	11Kv Insulator Failure	-
7		Pullemla	Bodangiparthy	33KV	Nalgonda	03.00	06.00	03.00	E/L	11Kv Jumper cut	-
1	MDK	Hathnoora	Nawabpet	11KV	Medak	02.00	13.00	11.00		B/D Due to 11 KV conductor cut and 2 No Insulator fail at Nawabpet village	-
1	RR S	Gaganpahad	Jaibhavani	11KV	RJNR	15.31	16.56	01.25	EL/OL	No Visible Fault Due to Rain	-
1	RR N	Gachibowli	Kalajyothi	11KV	Gachibowli	16.10	18.10	02.00		Post Office Insulator Failed & 11KV Disc Failed Near Bhrma Enclave Apartments at Kalajyothi	-
1	HYD N	Borabanda	Swaraj Nagar	11KV	IV	08.30	10.26	01.56	OL	Cable fault at Peeli Darga	Arranged B/F on 11KV Peeli Darga feeder